Name of Work: Package 3 Improvements of roads and drains providing amenities construction of RO water plant Bangalore one center providing sodium vapour lights sign boards in ward no 9, 10 and 11 Byatarayanapura division as per annexure go no UDD 217 SFC 2016 dated 28.05.2016 works sl no for ward no 9, 33 to 34 ward no 10, 35 to 38 ward no 11, 39 to 48, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Byatarayanapura Division, BBMP, Bangalore.
Contractor/Agency	:	**M/s S.M.L.P Construction & Asphalt,** Bangalore.
Total Cost	:	Rs. 154.09 Lakhs
Status of Bill	:	2nd & Part Bill
Date of Inspection	:	21.03.2018
In the Presence of	:	(a) **Assitant Engineer (Byatarayanapura Division),** BBMP, Bangalore.
	:	(b) **Mr. Mohan G.** Senior Engineer M/s Civil Quality Consultants And Engineers, Bangalore.

Project Management Compliance Report

Sl.No	Description of the Item		Comments / observations
1	KSRRBM300-1.Earthwork excavation by manua lmeans in ordinary soil involving an average horizontal throw upto 2 meters and an average lif tupto 0.5m,excavated surface levelled and sides neately dressed,the disposed earth tobe levelled neatly after	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRB2-1.1:Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually(otherthan foundation of buildings,culverts,road drains and trenches of pipelines and cables)and removing the excavated stuff to a distance not exceeding 50m and lift upto1.5m,excavated surface levelled and neatly dressed,disposed earth to	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRB4-1.2: Providing and laying in position plain cement concrete of mix1:3:6with	:	Work done up to the billed quantity and Quality is satisfactory
4	KSRB5.2-3: Providing and constructing granite/trap/basalt size stone masonry in	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

5	KSRB5.3-3: Providing and constructing granite/trap/basalt size stone masonry in basement with cement mortar1:6, edges of stones chistle dressed in courses not less than15cms high,bond stones at two m.apart	:	Work done up to the billed quantity and Quality is satisfactory
6	KSRB15.1.3 Providing ruled pointing to coursed stone masonry with cement mortar1:3,20mm deep,after raking joints to depth of 20 mm nicely lining, including cost of materials,labour,curing complete as per	:	Work done up to the billed quantity and Quality is satisfactory
7	KSRB4-1.6;Providing and laying in position plain cement concrete of mix1:2:4 with cement @240kgs,with 20 mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes@0.459cum,machine mixed,	:	Work done up to the billed quantity and Quality is satisfactory
8	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6mm welded to gether and fixed in CC(1:2:4)WITH 2 NOS 16mm dia M.S.hold fast rods each of length 25cms.Including cost of all materials cutting, bending scaffolding	:	Work done up to the billed quantity and Quality is satisfactory
9	Providing chain link fencing 50 mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts&nuts,the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all	:	Work done up to the billed quantity and Quality is satisfactory
10	Providing and fixing M.S.Block pipe of 38mm dia,of heavy guage of 14 including removing the bends,cutting the pipe,and fixing pipe in between the existing two	:	Work done up to the billed quantity and Quality is satisfactory
11	KSRRBM300-14. Excavation for road work in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers,trimming bottom and side slopes,in accordance with requirements of lines,grades and cross sections,and transporting to	:	Work done up to the billed quantity and Quality is satisfactory

AE, WW

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

12	KSRRBM400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage'of mixed Material by tipper to site,laying in uniformlay ers with paver in sub-base/base course on well prepared surface and	:	Work done up to the billed quantity and Quality is satisfactory
13	KSRRBM500-6, Providing and applying primer coat with SS bitumen emulsion on	:	Work done up to the billed quantity and Quality is satisfactory
14	KSRRB500-2:Cleaning the existing black topped surface with brooms,soft brushes and	:	Work done up to the billed quantity and Quality is satisfactory
15	KSRRBM500-7:Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5Kg per10sqm,heating bitumen in boiler fitted with spray set (excluding cleaning of road	:	Work done up to the billed quantity and Quality is satisfactory
16	KSRRBM500-19. Providing and laying bituminous concrete 30-40mm compacted thickness with VG30 Bitumen grade using40-60HMP using crushed aggregates of grading II,premixed with bituminous binder at	:	Work done up to the billed quantity and Quality is satisfactory
17	Providing and fixing Precast solid concrete kerb stones made out of CC1:2:4 with top and bottom width 114 and 165mm respectively,400mm high and450mm in length finished with CM1:3 plastering and finishing cutting, including	:	Work done up to the billed quantity and Quality is satisfactory
18	KSRRB800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials,labour complete as per specifications.MORTH Chapter 8 (P.No.182, I.No. 24.1 of PW,P&IWTD SR	:	Work done up to the billed quantity and Quality is satisfactory
19	KSRRBM400-19 :Construction of Median and is land above road level with approved material deposited from borrow pits,spread,sloped and compacted as per Clause400.7 complete as per specifications. MORTH Specification No.407 (P.No158 of	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

20	KSRB14.6-1: Providing and laying heavy duty cobble stones 60mm thick interlock pavers,using cement and courses and for manufacture of blocks of approved	:	Work done up to the billed quantity and Quality is satisfactory
21	Providing and fixing M.S.Gate as per Chief Architect Drawing,using 50mmx50mm 14guage M.S.hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mmx6mm and16x16mm Square rods for verticals alternatively spaced at 4cms/cin	:	Work done up to the billed quantity and Quality is satisfactory
22	KSRRBM800-13. Providing and laying of hot applied thermo plastic compound 2.5mm thick including reflecto rising glass beads at 250gms per sqm area,thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35.The finished surface to be level,uniformand free from streak sand holes complete as per specifications.MORTH	:	Work done up to the billed quantity and Quality is satisfactory
23	Geophysical investigation of site for sinking Borewell for supplying drinking water to the	:	Work done up to the billed quantity and Quality is satisfactory
24	Sinking borewell of 165 mm dia clear using superfast hydraulic rig of capacity 250 PSIG	:	Work done up to the billed quantity and Quality is satisfactory
25	Sinking borewell of 165 mm dia clear using superfast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes,collars and cap with necessary	:	Work done up to the billed quantity and Quality is satisfactory
26	Sinking borewell of 165 mm dia clear using superfast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes,collars and cap with necessary	:	Work done up to the billed quantity and Quality is satisfactory
27	Sinking borewell of 165 mm dia clear using superfast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes,collars and cap with necessary cutting,throading and welding including	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

28	Sinking borewell of 165 mm dia clear using superfast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes,collars and cap with necessary cutting,throading and welding including	:	Work done up to the billed quantity and Quality is satisfactory
29	Supply of ISI mark175mm nominal bore,Plain end steel casing pipe-grade of Steel Fee 410 of wall thickness 5.4mm thick confirming to IS4270:2001 and latest amendments,electric resistance welded steel tube material and confirming to IS1387/1993	:	Work done up to the billed quantity and Quality is satisfactory
30	Providing 250mm dia PVC Pipe 6kg/cm SEPRED Approved Rate	:	Work done up to the billed quantity and Quality is satisfactory
31	Providing and fixing160mm Borewell Cap P.iii,INo. 85	:	Work done up to the billed quantity and Quality is satisfactory
32	Supply and delivery at site brand New texmo/ innoval/Lubi /Sabar/Atalanta /Calamal/make suitable for vertical installation in150mm dia borewell comprising of single stage or multistage CF pump close coupled by measns of stainless stel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking	:	Work done up to the billed quantity and Quality is satisfactory
33	Supplying of ISI marked galvanized mild steel tube (continously welded electric	:	Work done up to the billed quantity and Quality is satisfactory
34	Heavy Duty Collar 50 mm dia	:	Work done up to the billed quantity and Quality is
35	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with lowre sitance conductor confirming to table 3 class 5 of	:	Work done up to the billed quantity and Quality is satisfactory
36	Erection of pump set including aligning and balancing with all necessary erection materials and labour including supply and erection of one pair supprting clamps,one borewell cap.Cable clips with	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS.

Authorised Signatory

37	Supplying and fixing 20"x20"x2.5"polished wood board made of not lessthan15mm thick plank on both sides with planks made out of not more than 2pieces and fixing the same to the wall using tpered inverted wooden plugs screws etc.,PNo.44 / I No.	:	Work done up to the billed quantity and Quality is satisfactory
38	Supplying of 1.1 KV LTUG cable having aluminum conductor PVC insulated,extruded inner sheathed ,galvanized,steel strip(except 2CX10Sq.mm wire ar moured)confirming to IS-3975:1990 (No.of Strip indicated in GTP) & extruded PVC outer sheathed armoured	:	Work done up to the billed quantity and Quality is satisfactory
39	Labour charges for laying of 1.1KV class UG cable in existing trench GI pipe/stone ware pipe/on wall/ on pole as required.In existing trench /duct.PNo.61/ INo.7.8.16 Sqmm to16 Sqmm) KPWD Electrical SR 2014-15	:	Work done up to the billed quantity and Quality is satisfactory
40	Digging of trench of 0.6m deep x0.50mtr wide refilling the trench to the required ground level and consolidating etc.,complete.(As per Civil SRKSRBI-2,P-	:	Work done up to the billed quantity and Quality is satisfactory
41	Supplying and fixing of class A(mediumduty) GI pipe of wall thickness not less than3.25mm on pole/wall/drain crossing with necessary clamping arrangements forUG cable of 1.1KVP.No.62/INo. 7.12.1 KPWD Electrical SR 2014-15	:	Work done up to the billed quantity and Quality is satisfactory
42	Supplying and fixing L.T.cast Iron pot heads suitable for1.1KVclass UG cable filled with necessary bitumen /insulating compound complete with terminals,clamps,bolts,nutsandwashersetc.,P. No.62/I.No.7.13.2KPWD ElectricalSR2014-15	:	Work done up to the billed quantity and Quality is satisfactory
43	Supplying, fixing, wiring,earth electrode for grounding conduits,I.C.cutouts and other	:	Work done up to the billed quantity and Quality is satisfactory
44	Supplying & fixing of Porcelain fuse channel with cutout on existing wooden /panel using	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

45	KSRB13-7.1-4: Providing and fixing in position 50mm nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials,labour and HOM of equipments with all leads	:	Work done up to the billed quantity and Quality is satisfactory
46	Providing NP/CP waste unions conforming to ISI specifications and fixing the min position as per directions including cost of materials,fixtures and convey ance to work spot etc.,complete.P.No.95/ I. No. 13.81.3	:	Work done up to the billed quantity and Quality is satisfactory
47	Supplying and fixing 50mm dia GIX nipple with ISI mark with all lead and lift loading unloading and labour charges etc complete	:	Work done up to the billed quantity and Quality is satisfactory
48	Supplying shunt capaitors conforming to IS2834,3 phase 400/440 volts grade for power factor improvement of rotating machinery,Capacitor in KVAR rating Nos.2KVAR capacity with all lead and lift=,loading,unloading and labour charges	:	Work done up to the billed quantity and Quality is satisfactory
49	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve,indicator ON/OFF,energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as per required	:	Work done up to the billed quantity and Quality is satisfactory
50	Fabricating supplying and mounting MS box made out...SWG suitable for floor /wall mounting, fully weather proof with provision for better heat dissipation,provided with	:	Work done up to the billed quantity and Quality is satisfactory
51	Supplying and delivery at site brand new star/ Essen/ Lotus/ Sun-shines /Adarsh /GK Controls best in digenous make combined energy meter-cum-control panel board unit of size 600x450x200mm minimum mechanically strong vermin and	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

52	Earthwork excavation for pipeline trenches including deporiting or bank upto a lead of 50mtrs including shiriry and statting danger lighting and usig site rails and boming poles at every 100 mtrs wherever necessary as directed in the following strructure man hole.PageNo.01/ItemNo.1.2.2/PRED SR 2012-13 Hard Soil	:	Work done up to the billed quantity and Quality is satisfactory
53	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and	:	Work done up to the billed quantity and Quality is satisfactory
54	Refilling the basement and pipeline treanches with secleted available earth for trench	:	Work done up to the billed quantity and Quality is satisfactory
55	KSRB13.6.36: Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwedend) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all	:	Work done up to the billed quantity and Quality is satisfactory
56	KSRB2-2.2:Earthwork excavation for foundation of buildings,culverts water supply,sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width,in Hard soil not exceeding 1.5m,in	:	Work done up to the billed quantity and Quality is satisfactory
57	KSRB2.14-1:Extra for additional lift of 1.5m.orpart there of for excavation In loose/soft or hard soil including cost of materials,labour complete as per specifications.(Page no -7, item no - 2.21)	:	Work done up to the billed quantity and Quality is satisfactory
58	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement@220kgs, with 40mm and downsize graded granite metal coarse aggregates @0.892cum and fine aggregates @465cum machine mixed, machine mixed,concrete laid	:	Work done up to the billed quantity and Quality is satisfactory
59	SRB4-1.3: Providing and laying in position plain cement concrete of mix 1:4:8 with OPCcement @180kgs with 40mm and downsize graded granite metal coarse aggregates @0.85cum and fine aggregares@0.57cum machine	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

60	KSRB5.3-3: Providing and constructing granite/trap/basalt size stone masonry in basement with cement mortar1:6,edges of stones chistle dressed in courses not	:	Work done up to the billed quantity and Quality is satisfactory
61	KSRB5.3-3: Providing and constructing granite/trap/basalt size stone masonry in basement with cement mortar1:6,edges of stones chistle dressed in courses not lessthan15cms high,bondstones at two m.apart in each course including cost of	:	Work done up to the billed quantity and Quality is satisfactory
62	KSRB2.3: Filling available excavated earth (excluding rock) insides of foundations upto plinth in layers not exceeding 20cms. in depth,compacting each deposited layer by ramming after watering with lead upto 50m.and lift upto1.5m.including cost of all labour complete as per specifications.SpecificationNo.KBS2.9(P.6/I.	:	Work done up to the billed quantity and Quality is satisfactory
63	KSRB5-11: Providing and constructing load bearing wall with solid concrete blocks of	:	Work done up to the billed quantity and Quality is satisfactory
64	KSRB4.2.2: Providing and laying in position reinforced cement concrete of design mix	:	Work done up to the billed quantity and Quality is satisfactory
65	KSRB4.2.8: Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @320kgs,with 20mm and downsize graded granite metal coarse aggregates @0.69cum and fine	:	Work done up to the billed quantity and Quality is satisfactory
66	KSRB4.2.10: Providing and laying in position reinforced cement concrete of mix M20 with OPC cement @24kgs,with12mm and down size graded granite metal coarse aggregates@0.5175 cum and	:	Work done up to the billed quantity and Quality is satisfactory
67	KSRB4.9.1:Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending,hooking, placing in position,lapping and/or welding wherever required,tying with binding wire and anchoring to the adjoining members	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

76	KSRB15-3.10: Providing 20mm thick cement plaster in single coat with cement mortar 1:6,to stone masonry & concrete surface including rounding off corners wherever required smooth rendering,:Providing and	:	Work done up to the billed quantity and Quality is satisfactory
77	KSRB15.3.2 Providing 12mm thick cement plaster in single coat with cement mortar1:4,to brick masonry including rounding off corners wherever required smooth rendering,:Providing and removing scaffolding, including cost of	:	Work done up to the billed quantity and Quality is satisfactory
78	KSRB15.10.2 Providing white washing for every one additional coat with lime of approved quality,to give an even shade including cost of materials,labour,complete as per specifications. (Page No. 115, Item No. 15.39)	:	Work done up to the billed quantity and Quality is satisfactory
79	KSRB15.10.4 Providing white washing to ceiling and/or sloping roof surface with additional one coat with lime of approved quality,to give an even shade in cluding cost of materials,labour,complete as per specifications.(PageNo.115,ItemNo.15.41)	:	Work done up to the billed quantity and Quality is satisfactory
80	KSRB15-7:Providing lime rendering for plastering to wall and	:	Work done up to the billed quantity and Quality is satisfactory
81	KSRB15.3.9: Providing 18mm thick cement plaster in single coat with cement mortar	:	Work done up to the billed quantity and Quality is satisfactory
82	KSRB15-14.1: Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper pimer after thoroughly brooming the surface free	:	Work done up to the billed quantity and Quality is satisfactory
83	KSRB15-16.1: Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooing the surface to remove all dirt and loose	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

84	Providing and applying two coats with Plastic emulsion paint of approved brand wall surface to a give an even approved shade after throuughly brushing the surface,free from mortar drops and other foreign matter, including priming,including preparing the	:	Work done up to the billed quantity and Quality is satisfactory
85	Providing and applying two coats with Plastic emulsion paint of approved brand wall surface to a give an even approved shade after throuughly brushing the surface,free from mortar drops and other foreign matter,including priming,including preparing	:	Work done up to the billed quantity and Quality is satisfactory
86	Providing vitrified tiles 60x60cms of approved make,shade and size for flooring laid on a bed of 12mm thick cement mortar1:3mix,flush pointing with white cement using colour pigment,including cost of materials,labour,curing complete as per	:	Work done up to the billed quantity and Quality is satisfactory
87	KSRB14-17.2: Providing skirting, dado, rises of steps with colour glazed tiles on10mm thick cement plaster1:3 and jointed with white cement slurry over rough plaster	:	Work done up to the billed quantity and Quality is satisfactory
88	KSRB9.4-2: Providing Honne wood frames of doors, windows, clere story windows,ventilators and other frames,wrought,framed or assembled including making plaster groves(excluding cost of cement concrete and side clamps),but	:	Work done up to the billed quantity and Quality is satisfactory
89	KSRB9.5-2:Providing and fixing in position fully panelled Honne wood shutters for doors,styles and rails of 40mm.thick with bottom and lockrails180mm wide top rail and styles100mm wide as per drawing and panels of 25mm thick in cluding cost of materials,labour,HOM of machineries complete as per specifications.(excluding cost	:	Work done up to the billed quantity and Quality is satisfactory
90	KSRB7.9: Providing and fixing.S.gill work for windows and ventilators using	:	Work done up to the billed quantity and Quality is satisfactory
91	KSRB7.10:Providing and fixing in position aluminium windows and ventilators as per	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

92	KSRB15-17.4:Applying priming coat over new wood surface and/or wood based surface,after brushing with ready mix enamel priming paint including preparing the surface after thoroughly cleaning oil,grease,dirt and	:	Work done up to the billed quantity and Quality is satisfactory
93	Providing and applying painting two coats (excluding priming coat)on new wood surface and/or wood based surface with enamel paint to given even shade,cleaning the surface of all dirt,dust and foreign	:	Work done up to the billed quantity and Quality is satisfactory
94	KSRB15-18.2: Providing and applying enamel metal paint two coats (excluding priming coat)over new steel or other metal surface brushing to given even shade after cleaning oil,grease,dirt and other foreign matter,including cost of	:	Work done up to the billed quantity and Quality is satisfactory
95	Providing and fixing Special make glazed Vitrified tiles (Granomite finis)of approved make,quality and colour of sized 6000x600x10mm thick fixed on existing flooring with a special roffe adhesive for flooring and skirting etc.,complete including	:	Work done up to the billed quantity and Quality is satisfactory
96	Providing and laying/fixing cement base,pre cast pre polished cement concrete,design er tiles 25 mm thick conforming to IS 1237 heavy duty tiles for flooring reads of steps of steps and land in,laid on a bed of 12mm thick cement mortar 1:3 m is finished with	:	Work done up to the billed quantity and Quality is satisfactory
97	KSRB7.7:Providing and fixing in position incement concrete 1:3:6steel glazed windows and ventilators side hung/top hung fully open able as per approved drawings using Z	:	Work done up to the billed quantity and Quality is satisfactory
98	KSRB: 7.5 Providing and fixing pull and push type rolling shutters of approved make out of 18 guage,75mm wide cold rolled steel laths of convex corrugation,with side guides and bottom rail,with interlocking arrangements for steel laths by means of	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

99	Providing revsrse osmosis system to cover 2000 Liters of High TDS water per hour	:	Work done up to the billed quantity and Quality is satisfactory
100	Supplying and wiring adopting loop system in existing PVC Conduit/casing cap ping	:	Work done up to the billed quantity and Quality is satisfactory
101	Supplying and wiring adopting loop system in existing PVC Conduit/casing capping	:	Work done up to the billed quantity and Quality is satisfactory
102	Supplying and flush mounting teak wooden box without front plank,made of not less than12mm thick wood,after due groove cutting,Finishing with necessary cement plastering complete(PageNo.03, Item No.	:	Work done up to the billed quantity and Quality is satisfactory
103	Supplying and flush mounting teak wooden box without front plank,made of not less than 12mm thick wood, after due groove cutting,Finishing with necessary cement , plastering complete (PageNo.03, Item No.	:	Work done up to the billed quantity and Quality is satisfactory
104	Supplying and flush mounting teak wooden box without front plank,made of not less than12mm thick wood,after due groove cutting,Finishing with necessary cement plastering complete(PageNo.03, Item No. 1.6) KPWD SR 2014-15	:	Work done up to the billed quantity and Quality is satisfactory
105	Supplying 4 mm thick plastic sheet with necessary nitches for fixing switches,regulators etc.,and fixing on existing wooden or metal box using N.F.screws .(PageNo.17,ItemNo.3.9)KPWDSR2014-15	:	Work done up to the billed quantity and Quality is satisfactory
106	Extra for Groove cutting in brick wall/ CC floor to the suitable depth for concealing of Conduit/ GI pipe and plastering,finishing upto wall surface complete.upto 50mm conduit in brick wall(PageNo. 03, Item No.1.7.1) KPWD S.R 2014-15	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

107	Supplying heavy gauge PVC Conduit Pipe19/20 mm dia 2mm thick with suitable size bends,metal junction boxes adhesive paste etc.,by groove cutting in the wall and	:	Work done up to the billed quantity and Quality is satisfactory
108	Supplying and fixing PBBC/Bake lite straight or slant batten holder and wiring with 60w/230 volts lamps.(PageNo.20,ItemNo.4.2) KPWD SR 2014-15	:	Work done up to the billed quantity and Quality is satisfactory
109	Supplying patti type fluorescent tube light fitting of 2'-suitable for 14watts fluorescent tube fitting,made out of M.S.Sheet and stove enameled with HF Electronic Ballast, locking type brass contact holders mounted on double fold type sheet base fully wired for use on 230 volts AC.Supply including T 5 lamp.(PageNo.20,ItemNo.4.5)KPWD SR	:	Work done up to the billed quantity and Quality is satisfactory
110	Wiring for lighting /power circuit using one of FRL SPVC insulated 1100 V grade,multi	:	Work done up to the billed quantity and Quality is satisfactory
111	Supplying and fixing cast Aluminum round or oblong type bulk head fitting with GI wire	:	Work done up to the billed quantity and Quality is satisfactory
112	Supplying, fixing, wiring,earth electrode for grounding conduits,I.C.cut outs and other equipment's on the meter board using 40mm dia2.90mm thick GI pipe2.5mtr long buried in a pit…The pits hould be filled with equal	:	Work done up to the billed quantity and Quality is satisfactory
113	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes25 sqmm Long barrel with all lead and lift loading and uploading and all other incidental cherges etc., complete as per	:	Work done up to the billed quantity and Quality is satisfactory

Authorised Signatory

CIVIL QUALITY CONSULTANTS & ENGINEERS

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Authorised Signatory